



June 28, 2013

**Carter H. Strickland, Jr.**  
*Commissioner*

**Pamela Young, Ph.D.**  
New York State Department of Health  
Bureau of Public Water Supply Protection  
Empire State Plaza – Corning Tower 11<sup>th</sup> Floor  
Albany, NY 12237

**Paul V. Rush, P.E.**  
Deputy Commissioner  
Bureau of Water Supply  
prush@dep.nyc.gov

**Phil Sweeney**  
United States Environmental Protection Agency - Region II  
290 Broadway - 24<sup>th</sup> Floor  
New York, NY 10007-1866

465 Columbus Avenue  
Valhalla, NY 10595  
T: (845) 340-7800  
F: (845) 334-7175

Dear Dr. Young and Mr. Sweeney:

With this letter, I am submitting the following deliverables, due June 30, 2013, pursuant to EPA's July 2007 FAD:

**FAD 3.1 Sewer Extension Program – Village of Hunter - Shower's Road**


The Shower's Road Sewer Extension project will connect twenty-two residential properties to a sewer main that will transmit wastewater to the Tannersville WWTP. Progress on the project has been delayed due to additional time required for the Town of Hunter to obtain all of the required lateral easements and for the project consultant to secure all required design approvals. To date, all necessary easements have been secured and the project design plans are complete and approved. Additionally, considerable time has been needed to resolve new unforeseen issues related to traffic detours in a few areas where a single lane of traffic is no longer viable. DEP proposes that the revised milestone date for construction completion be December 31, 2015.

**FAD 3.3 Community Wastewater Management Program (CWMP)**

The Trout Creek CWMP project consists of a small diameter gravity sewer collection system to a community septic system clustered on three sites. DEP approved the project design plans in July 2012. Construction on the Trout Creek CWMP project commenced in November 2012, with the removal of native soil and placement of fill material for the treatment site absorption beds. Following winter shutdown, construction resumed in April 2013. DEP proposes that the revised milestone date for construction completion be December 31, 2013. The contractor anticipates completion of the project by this date.

As always, if you have any questions about these updates or other aspects of the City's watershed protection efforts, please do not hesitate to contact me.

Sincerely,



David S. Warne  
Assistant Commissioner

c: K. Kosinski, DEC